ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಟಿಪ್ಪಣಿ ಹಾಳೆ

ವಿಷಯ M/s Ashoka Biogreen ಸಂಸ್ಥೆಯವರ Extra ಪುಟದ ಸಂಖ್ಯೆ -೫೬-
Claims & Pending Bill ಮತ್ತಿತರರ ಪಾವತಿಯ ಕಡತದ ಸಂಖ್ಯೆ EE-2(S.W.M.)/BR/168/15-19

ಪಂಕ್ತಿಯ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

ಹಿಂದಿನ ಕಂಡಿಕೆಗಳನ್ನು ಅವಗಾಹಿಸಲು ಕೋರಲಾಗಿದೆ.

ಮೆ॥ ಅಶೋಕ ಬಯೋಗ್ರೀನ್ ಸಂಸ್ಥೆಯವರು ಸಲ್ಲಿಸಿರುವ ಬಯೋ ಮಿಥನೈಜೇಷನ್ ಘಟಕಗಳ Extra Claimsಮತ್ತು ಬಾಕಿ ಬಿಲ್‌ಗಳ ಪರಿಶೀಲನೆಗೆ ನೇಮಕಗೊಂಡ ತಜ್ಞರ ಸಮಿತಿಯ ವರದಿಯಲ್ಲಿ ಕಾಮಗಾರಿಯ ನಿರ್ಮಾಣಕ್ಕೆ ಸಂಬಂಧಿಸಿದ Extra Claimsಮತ್ತು ಬಾಕಿ ಬಿಲ್‌ಗಳನ್ನು ಪಾವತಿಸಲು ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು, ಘ.ತ್ಯಾ.ನಿ-2 ರವರು ಅವಶ್ಯವಿರುವ ಅನುಮೋದನೆಗಳನ್ನು ಪಡೆದು ಕ್ರಮವಹಿಸಲು ಸೂಚಿಲಾಗಿರುತ್ತದೆ ಹಾಗೂ ಘಟಕಗಳ ನಿರ್ವಹಣೆಗೆ (Operation & Maintenance cost, Shortage of wet waste supply etc) ಸಂಬಂಧಿಸಿದಂತೆ Extra Claimsಮತ್ತು ಬಾಕಿ ಬಿಲ್‌ಗಳನ್ನು ಪಾವತಿಸಲು ಸಂಬಂಧಪಟ್ಟ ವಲಯದ ಅಭಿಯಂತರರು ಕ್ರಮವಹಿಸಲು ಸೂಚಿಸಲಾಗಿರುತ್ತದೆ.

ದಿನಾಂಕ: 30.08.2018 ರಂದು ಮಾನ್ಯ ಜಂಟಿ ಆಯುಕ್ತರು, ಘನತ್ಯಾಜ್ಯ ರವರು ಈ ಹಿಂದೆ ಘಟಿಕಗಳನ್ನು ನಿರ್ವಹಣೆ ಮಾಡುತ್ತಿದ್ದ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರುಗಳಿಗೆ ಪತ್ರ ಬರೆದು ಮೆ॥ ಅಶೋಕ ಬಯೋಗ್ರೀನ್ ಸಂಸ್ಥೆಯವರಿಗೆ ಅನುಮೋದನೆಗೊಂಡಿರುವ Extra Claimsಮತ್ತು ಬಾಕಿ ಬಿಲ್‌ಗಳ ಮೊತ್ತವನ್ನು ಸಂಬಂಧಪಟ್ಟ ಅಭಿಯಂತರರು ದೃಢೀಕರಿಸಿ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು-2, ಘ.ತ್ಯಾ.ನಿ-1 ಕೇಂದ್ರ ಕಛೇರಿಯವರಿಗೆ ಕಳುಹಿಸಿ ಕೊಡಲು ಸೂಚಿಸಿದ್ದರು.ಅದರಂತೆ, ವಲಯಗಳಿಂದ ಸಂಬಂಧಪಟ್ಟ ಅಭಿಯಂತರರು ತಜ್ಞರ ಸಮಿತಿಯ ವರದಿಯಲ್ಲಿ ಅನುಮೋದನೆಗೊಂಡಿರುವ Extra Claimsಮತ್ತು ಬಾಕಿ ಬಿಲ್ ಮೊತ್ತಗಳಿಗೆ ಸಂಬಂಧಿಸಿದಂತೆ ಈ ಕೆಳಗಿನಂತೆ ದೃಢೀಕರಿಸಿ ಸಲ್ಲಿಸಿರುತ್ತಾರೆ (ವಲಯಗಳಿಂದ ಸಂಬಂಧಪಟ್ಟ ಅಭಿಯಂತರರು ದೃಢೀಕರಿಸಿರುವ ಪ್ರತಿಯನ್ನು ಅವಗಾಹನೆಗಾಗಿ ಕಡತದ ಬಲಭಾಗದಲ್ಲಿ ಅವಗಾಹನೆಗಾಗಿ ಇರಿಸಿದೆ).

1. ಕೆ.ಆರ್ ಮಾರುಕಟ್ಟೆ ಘಟಿಕಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ.

Amount in rupees

SL. No.	Bill Description	Total claims/ pending bills admitted by committee	Total claims/ pending bills already paid by division	Total claims/ pending bills certifiaed by concerned engineers
1	Civil construction completion of Milestone 3D-Commissioning of Plant & Generation of Electricity	3,95,000	-	3,95,000

ಪು.ತಿ.ನೋ

Scanned with CamScanner

ವಿಷಯ ಮೆ॥ ಅಕೋಕ ಬಿಲ್ಡ್‌ಕಾನ್ ಕಂಪನಿಯವರ Extra claims & Pending bills ಮುತ್ತಿನವನ್ನು ಪಾವತಿಸುವ ಬಗ್ಗೆ.

ಪುಟದ ಸಂಖ್ಯೆ ...-47-...

ಕಡತದ ಸಂಖ್ಯೆ .....

ಪಂಕ್ತಿಯ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

2	Operation and Maintenance	3,03,153	-	3,03,153
3	Soil Disposal / Back filling Claim	9,21,300	-	9,21,300
4	Extra work executed during construction period which were forced to carry out because of site conditions	12,91,447	-	12,91,447
5	Shortage in supply of Waste material	32,25,199	-	32,25,199
6	Segregation charges of Rejected material	12,965	-	12,965
	Total	61,49,064	-	61,49,064

2. ಕೆ.ಸಿ.ಡಿ.ಸಿ ಘಟಕಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ.

SL. No.	Bill Description	Total claims/ pending bills admitted by committee	Total claims/ pending bills already paid by division	Total claims/ pending bills certifiaed by concerned engineers
1	Civil construction completion of Milestone 3D-Commissioning of Plant & Generation of Electricity	-	-	-
2	Operation and Maintenance	15,26,826	10,97,911	4,28,915
3	Soil Disposal / Back filling Claim	2,77,000	-	2,77,000
4	Water & Power charges	3,16,000	-	3,16,000
5	Extra work executed during construction period which were forced to carry out because of site conditions	4,84,620	-	4,84,620
6	Shortage in supply of Waste material	34,72,671	-	34,72,671
7	Segregation charges of Rejected material	7,419	-	7,419
	Total	60,84,536	10,97,911	49,86,625

45

3. ಎಸಿಪಿ ಜಯನಗರ ಘಟಕಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ.

SL. No.	Bill Description	Total claims/ pending bills admitted by committee	Total claims/ pending bills already paid by division	Total claims/ pending bills certifiaed by concerned engineers

Scanned with CamScanner

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಟಿಪ್ಪಣಿ ಹಾಳೆ

ವಿಷಯ ..... ಪುಟದ ಸಂಖ್ಯೆ .....

..... ಕಡತದ ಸಂಖ್ಯೆ .....

ಪಂಕ್ತಿಯ ಸಂಖ್ಯೆ

ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

1	Civil construction completion of Milestone 3D-Commissioning of Plant & Generation of Electricity	-	-	-
2	Operation and Maintenance	62,960	-	62,960
3	Soil Disposal / Back filling Claim	4,41,738	-	4,41,738
4	Water & Power charges	3,16,000	-	3,16,000
5	Extra work executed during construction period which were forced to carry out because of site conditions	3,04,464	-	3,04,464
6	Shortage in supply of Waste material	25,36,274	-	25,36,274
7	Segregation charges of Rejected material	7,519	-	7,519
8	Compound wall	2,08,939	-	2,08,939
	Total	38,77,894	-	38,77,894

46

4. ನಾಗಪುರ ಘಟಕಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ.

SL. No.	Bill Description	Total claims/ pending bills admitted by committee	Total claims/ pending bills already paid by division	Total claims/ pending bills certifiaed by concerned engineers
1	Civil construction completion of Milestone 3D-Commissioning of Plant & Generation of Electricity	3,95,000	3,95,000	-
2	Operation and Maintenance	2,59,612	-	2,59,612
3	Soil Disposal / Back filling Claim	2,77,035	-	2,77,035
4	Water & Power charges	3,16,000	-	3,16,000
5	Extra work executed during construction period which were forced to carry out because of site conditions	7,18,069	-	7,18,069

47

ಪು.ತಿ.ನೋ

Scanned with CamScanner

ವಿಷಯ ಮೇಲೆ ಅಂತಿಮ ಬಿಲ್ಲಿನಲ್ಲಿ ಕಳೆದುಹೋದ Extra claim and pending bill ಮೊತ್ತವನ್ನು ಪಾವತಿಸುವ ಬಗ್ಗೆ.

ಪುಟದ ಸಂಖ್ಯೆ ..... ಸಿ -

ಕಡತದ ಸಂಖ್ಯೆ .....

ಪಂಕ್ತಿಯ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಅಭಿಪ್ರಾಯಗಳು

6	Shortage in supply of Waste material	30,09,649	-	30,09,649
7	Segregation charges of Rejected material	13,287	-	13,287
8	Compound wall	-	-	-
	Total	49,88,652	3,95,000	45,93,652

5. ಬೇಗೂರು ಘಟಕಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ.

SL. No.	Bill Description	Total claims/ pending bills admitted by committee	Total claims/ pending bills already paid by division	Total claims/ pending bills certifiaed by concerned engineers
1	Civil construction completion of Milestone 3D-Commissioning of Plant & Generation of Electricity	-	-	-
2	Operation and Maintenance	12,16,411	5,16,664	6,99,747
3	Soil Disposal / Back filling Claim	3,68,748	-	3,68,748
4	Water & Power charges	3,16,000	-	3,16,000
5	Extra work executed during construction period which were forced to carry out because of site conditions	2,79,426	-	2,79,426
6	Shortage in supply of Waste material	34,45,409	-	34,45,409
7	Reculturing work	4,20,000	-	4,20,000
	Total	60,45,994	5,16,664	55,29,330

6. ವರ್ತೂರು ಘಟಕಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ.

SL. No.	Bill Description	Total claims/ pending bills admitted by committee	Total claims/ pending bills already paid by division	Total claims/ pending bills certifiaed by concerned engineers
1	Civil construction completion of Milestone 3D-Commissioning of Plant & Generation of Electricity	3,95,000	-	3,95,000
2	Operation and Maintenance	17,20,575	-	17,20,575

Scanned with CamScanner

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಟಿಪ್ಪಣಿ ಹಾಳೆ

ವಿಷಯ .....

..... ಪುಟದ ಸಂಖ್ಯೆ — 30 —

..... ಕಡತದ ಸಂಖ್ಯೆ .....

ಪಂಕ್ತಿಯ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

3	~~Soil Disposal / Back filling~~ Claim	3,10,558	-	3,10,558
4	Water & Power charges	3,16,000	-	3,16,000
5	Extra work executed during construction period which were forced to carry out because of site conditions	2,90,675	-	2,90,675
6	Shortage in supply of Waste material	36,60,000	-	36,60,000
7	Reculturing	4,20,000	-	4,20,000
	Total	71,12,808	-	71,12,808

7. ದೊಮ್ಮಲೂರು ಫಟಕಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ.

SL. No.	Bill Description	Total claims/ pending bills admitted by committee	Total claims/ pending bills already paid by division	Total claims/ pending bills certifiaed by concerned engineers
1	Civil construction completion of Milestone 3D-Commissioning of Plant & Generation of Electricity	3,95,000	-	3,95,000
2	Operation and Maintenance	1,06,000	-	1,06,000
3	Soil Disposal / Back filling Claim	12,48,239	-	12,48,239
4	Water & Power charges	3,16,000	-	3,16,000
5	Extra work executed during construction period which were forced to carry out because of site conditions	20,87,654	-	20,87,654
6	Shortage in supply of Waste material	13,39,154	-	13,39,154
7	Reculturing	-	-	-
	Total	54,92,047	-	54,92,047

8. ಕೋರಮಂಗಲ ಫಟಕಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ.

SL. No.	Bill Description	Total claims/ pending bills admitted by committee	Total claims/ pending bills already paid by division	Total claims/ pending bills certifiaed by concerned engineers

ಪು.ತಿ.ನೋ

Scanned with CamScanner

ವಿಷಯ ಮೆ॥ ಅಶೋಕ ಬಯೋಟ್ರೀನ್ ಕಂಪ್ಲೀಟುವರ Extra claims & Pending bill ಮೆಸ್ತಮನ್ಸ ಪಾವತಿಸುವ ಬಗ್ಗೆ

ಪಂಕ್ತಿಯ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

51)

1	Civil construction completion of Milestone 3D-Commissioning of Plant & Generation of Electricity	3,95,000	-	3,95,000
2	Operation and Maintenance	2,20,582	-	2,20,582
3	Soil Disposal / Back filling Claim	8,25,666	-	8,25,666
4	Water & Power charges	3,16,000	-	3,16,000
5	Extra work executed during construction period which were forced to carry out because of site conditions	17,52,439	-	17,52,439
6	Shortage in supply of Waste material	25,29,426	-	25,29,426
7	Segregation in supply of waste material bill	22,317	-	22,317
	Total	60,61,430	-	60,61,430

9. ಜಯನಗರ ಆರ್ಗ್ಯಾನಿಕ್‌ವೇಸ್ಟ್ ಘಟಕಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ.

52)

SL. No.	Bill Description	Total claims/ pending bills admitted by committee	Total claims/ pending bills already paid by division	Total claims/ pending bills certifiaed by concerned engineers
1	Civil construction completion of Milestone 3D-Commissioning of Plant & Generation of Electricity	-	-	-
2	Operation and Maintenance	9,36,480	-	9,36,480
3	Soil Disposal / Back filling Claim	5,61,091	-	5,61,091
4	Water & Power charges	3,16,000	-	3,16,000
5	Extra work executed during construction period which were forced to carry out because of site conditions	8,40,514	-	8,40,514
6	Shortage in supply of Waste material	32,78,319	-	32,78,319
7	Reculturing work	4,20,000		4,20,000

Scanned with CamScanner

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಟಿಪ್ಪಣಿ ಹಾಳೆ

ವಿಷಯ ..... ಪುಟದ ಸಂಖ್ಯೆ .....

..... ಕಡತದ ಸಂಖ್ಯೆ .....

ಪಂಕ್ತಿಯ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

8	Compound wall work	5,05,567	-	5,05,567
	Total	68,57,971	-	68,57,971

10. ಕನಕಪುರ ಘಟಕಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ.

SL. No.	Bill Description	Total claims/ pending bills admitted by committee	Total claims/ pending bills already paid by division	Total claims/ pending bills certifiaed by concerned engineers
1	Civil construction completion of Milestone 3D-Commissioning of Plant & Generation of Electricity	3,95,000	-	3,95,000
2	Operation and Maintenance	17,20,575	-	17,20,575
3	Soil Disposal / Back filling Claim	1,64,450	-	1,64,450
4	Water & Power charges	3,16,000	-	3,16,000
5	Extra work executed during construction period which were forced to carry out because of site conditions	4,43,656	-	4,43,656
6	Shortage in supply of Waste material	36,52,000	-	36,52,000
7	Reculturing work	4,20,000		4,20,000
	Total	71,11,681	-	71,11,681

11. ಕೆ.ಆರ್ ಪುರಂ ಘಟಕಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ.

SL. No.	Bill Description	Total claims/ pending bills admitted by committee	Total claims/ pending bills already paid by division	Total claims/ pending bills certifiaed by concerned engineers
1	Completion of Milestone-1-Site Map, Building plan submission for approval	11,85,000	-	11,85,000

12. ಎಸ್.ಎಂ.ವಿ ಲೇಔಟ್ ಘಟಕಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ.

SL. No.	Bill Description	Total claims/ pending bills admitted by committee	Total claims/ pending bills already paid by division	Total claims/ pending bills certifiaed by concerned engineers
1	Completion of Milestone-1-Site Map, Building plan submission for approval	11,85,000	-	11,85,000

ಪು.ತಿ.ನೋ

Scanned with CamScanner

ವಿಷಯ ಮೊದಲಿನ ಬಾಕಿಯಿರುವ ಸಂಸ್ಥೆಯವರ ದೃಢೀಕರಣ ಪುಟದ ಸಂಖ್ಯೆ .....-36-.....
Claim & Pending bills ಮೊತ್ತವನ್ನು ಪಾವತಿಸುವ ಬಗ್ಗೆ. ಈಡಿತದ ಸಂಖ್ಯೆ .....

ಪಂಕ್ತಿಯ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

56

Abstract of plant wise Extra claim/ pending bill details certified by the concerned engineers.

SL No	Bill Description	Civil construction Milestone 1 / and Completion of Milestone 3D-Commissioning of Plant & Generation of Electricity	Operation and Maintenance	Soil Disposal / Back filling Claim	Water & Power charges	Extra work executed during constructio n period which were forced to carry out because of site conditions	Shortage in supply of Waste material	Segregatio n charges of rejected material	Reculturing work	Compou nd Wall	Total
1	K R Market	3,95,000	3,03,153	921300	-	1291447	3225199	12965	-	-	**61,49,064**
2	KCDC	-	4,28,915	277000	3,16,000	484620	3472671	7419	-	-	**49,86,625**
3	Jayanagar	-	62,960	441738	3,16,000	304464	2536274	7519	-	208939	**38,77,894**
4	Nagapura	-	2,59,612	277035	3,16,000	718069	3009649	13287	-	-	**45,93,652**
5	Begur	-	6,99,747	368748	3,16,000	279426	3445409	-	420000	-	**55,29,330**
6	Varthur	3,95,000	17,20,575	310558	3,16,000	290675	3660000	-	420000	-	**71,12,808**
7	Domlur	3,95,000	1,06,000	1248239	3,16,000	2087654	1339154	-	-	-	**54,92,047**
8	Koramangala	3,95,000	2,20,582	825666	3,16,000	1752439	2529426	22,312	-	-	**60,61,430**
9	Jayanagar organic waste	-	9,36,480	561091	3,16,000	840514	3278319	-	420000	505567	**68,57,971**
10	Kanakapura	3,95,000	17,20,575	164450	3,16,000	443656	3652000	-	420000	-	**71,11,681**

Scanned with CamScanner

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಟಿಪ್ಪಣಿ ಹಾಳೆ

ವಿಷಯ ..... ಪುಟದ ಸಂಖ್ಯೆ .....

..... ಕಡತದ ಸಂಖ್ಯೆ .....

ಪಂಕ್ತಿಯ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

SL. No.	Name of plant location	Total claims/ pending bills admitted by committee	Total claims/ pending bills already paid by division	Total claims/ pending bills certifiaed by concerned engineers
1	ಕೆ.ಆರ್ ಮಾರ್ಕೆಟ್	61,49,064	-	61,49,064
2	ಕೆ.ಸಿ.ಡಿ.ಸಿ	60,84,536	10,97,911	49,86,625
3	ಎ.ಸಿ.ಪಿ ಜಯನಗರ	38,77,894	-	38,77,894
4	ನಾಗಪುರ	49,88,652	3,95,000	45,93,652
5	ಬೇಗೂರು	60,45,994	5,16,664	55,29,330
6	ವರ್ತೂರು	71,12,808	-	71,12,808
7	ದೊಮ್ಮಲೂರು	54,92,047	-	54,92,047
8	ಕೋರಮಂಗಲ	60,61,430	-	60,61,430
9	ಜಯನಗರ ಆರ್ಗ್ಯಾನಿಕ್‌ವೇಸ್ಟ್	68,57,971	-	68,57,971
10	ಕನಕಪುರ	71,11,681	-	71,11,681
11	ಕೆ.ಆರ್ ಪುರಂ	11,85,000	-	11,85,000
12	ಎಸ್.ಎಂ.ವಿ ಲೇಔಟ್	11,85,000	-	11,85,000
	ಒಟ್ಟು ಮೊತ್ತ	6,21,52,077	20,09,575	6,01,42,502

ಮೇಲಿನ ತಖ್ತೆಯಲ್ಲಿ ವಿವರಿಸಿರುವಂತೆ, ಮೆ॥ ಅಶೋಕ ಬಯೋಗ್ರೀನ್ ಸಂಸ್ಥೆಯವರಿಗೆ ಬಯೋ ಮಿಥನೈಜೇಷನ್ ಘಟಕಗಳಿಗೆ ಸಂಬಂಧಿಸಿದಂತೆ, ತಜ್ಞರ ಸಮಿತಿಯಿಂದ ಅನುಮೋದನೆಗೊಂಡಿರುವ Extra Claims ಮತ್ತು ಬಾಕಿ ಬಿಲ್‌ಗಳ ಮೊತ್ತ ರೂ. 6,21,52,077/- ಗಳಲ್ಲಿ ಈಗಾಗಲೇ ಸಂಸ್ಥೆಯವರಿಗೆ ರೂ. 20,09,575/- ಗಳನ್ನು ಪಾವತಿಸಲಾಗಿದ್ದು, ಉಳಿಕೆ ಮೊತ್ತ ರೂ. 6,01,42,502/- ಗಳನ್ನು ಸದರಿ ಸಂಸ್ಥೆಯವರಿಗೆ ಪಾವತಿಸಲು ಸಂಬಂಧಪಟ್ಟ ಅಭಿಯಂತರರು ದೃಢೀಕರಿಸಿ ಸಲ್ಲಿಸಿರುತ್ತಾರೆ.

ಮುಂದುವರೆದು, ದರ ಸಂಧಾನ ನಡೆಸಿದಾಗ ದಿನಾಂಕ 07.12.2011 ರಂದು ಪತ್ರ ನೀಡಿ ಕೆಳಕಂಡ ಪರತ್ತುಗಳೊಂದಿಗೆ ಘಟಕ ನಿರ್ಮಾಣ ಮತ್ತು ಯಂತ್ರೋಪಕರಣಗಳ ದರಗಳ ಮೊತ್ತದಲ್ಲಿ ಶೇ. 10 ರಷ್ಟು ರಿಯಾಯಿತಿ ಅಂದರೆ 10 ಘಟಕಗಳ ಒಟ್ಟಾರೆ ಮೊತ್ತ ರೂ. 790 ಲಕ್ಷಗಳಲ್ಲಿ ರೂ. 79.00 ಲಕ್ಷಗಳ ಒಟ್ಟಾರೆ ಮೊತ್ತವನ್ನು ಕಡಿಮೆಗೊಳಿಸಿರುತ್ತಾರೆ.

1. In continuation to our Offer we would like to extend further rebate of 10% on the basic cost of plant & machinery provided the spent slurry/ digestate coming out of the bio-gas plant will be disposed at

Scanned with CamScanner

ವಿಷಯ ಮೇ ಅಂತಿಮ ಮಾಹಿತಿಯ ಸಂಖ್ಯೆಯವರ ಅನುಗ್ರ
claim & Pending bill ಪೆಕ್ಕೆಮನ್ನು ಮಾಡಿಸುವ ಬಗ್ಗೆ.

ಪಂಕ್ತಿಯ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

our end without any storage or manure pits at site. This would help in reducing the environmental concerns at the site such as odour etc.,

2. Mobilization advance @ 25% of the construction cost shall be paid by BBMP on or before handing over the posession of the sites to us for the purpose of construction of bio-gas plants.
3. Value added Tax @5% {as per Sr. No 20 of sixth schedule (section 4(1)(c)} of the Karnataka Value added Tax act, 2003 (Karnataka Act 32 of 2004), service Tax @ 4.12% on Construction under composition scheme & Service Tax on operation & Maintenance charges @ 10.3% have been included in our offer. However central & State Governments issue concessions as regards Duties, Taxes and other levies to encourage installations of Bio-gas plants to treat & convert the Biodegradable wastes to energy. Any such concessions available for the biogas projects shall be appllied for and exercised by BBMP on all the above works. Such taxes & duties if exempted will not be charged by us.
4. As the project is owned by BBMP all applicable permits from the relevant Government agencies for construction, operation & maintenance of the above biogas plants as deemed necessary are to be obtained & maintained by BBMP. Start date of work shall be considered from the date of obtaining such clearances & handling over the possession of sites by BBMP for the purpose of construction of biogas plants.
5. BBMP shall provide minimum 600 Sq,mtrs of land for setting up of Bio-mechanization plant.
6. The sites shall be secured with boundary walls/ fencing all around with main entry gate before the possession of sites are handed over for the purpose of construction of biogas plants.
7. Water & Electricity shall be made available by BBMP at the site on or before handing over the possession of the sites for the purpose of construction of biogas plants. During such construction period the

Scanned with CamScanner

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಟಿಪ್ಪಣಿ ಹಾಳೆ

ವಿಷಯ ..... ಪುಟದ ಸಂಖ್ಯೆ ..... 36 .....

..... ಕಡತದ ಸಂಖ್ಯೆ E-2/SWM-1/PR/168/18-19

ಪಂಕ್ತಿಯ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಅಜ್ಞೆಗಳು
	charges of the same will be borne by us as per actual consumption readings. 8. As regards methodology for delivery of biodegradable wastes, the same shall be supplied at the site by BBMP in plastic bins. The maximum net weight of such wastes should not exceed 50 Kg in each bin. 9. Segregate biodegradable waste from hotels & vegetable markets shall be supplied by BBMP separately & directly to the nearest biogas plant sites. 10. Any shortfall in the assured waste quantity of 5MT per day shall attract compensation charges @ Rs. 1 per Kg. 11. All such wastes delivered by BBMP & received by us if contains wastes which are not fit for acceptances then Segregation/ Sorting charges @ Rs. 1.00 per Kg shall also be charged for the quantity of any such wastes. 12. The charges aspayable as per Sr. No 10 & 11 shall be accounted for and paid by BBMP to us along with the monthly operation & maintenance charges. 13. Due to variation in Seasonal climatic conditions & nature of the Biodegradable wastes supplied by BBMP, Generation of biogas & subsequently supply of electricity to BBMP may vary than the stipulated units of electricity to be supplied. 14. Delay orders, site litigation and any other such actions which delays the competion of work by the intended completion date shall be considered as compensation event. BBMP shall duly compensate the losses which shall be assessed with consent of BBMP & us. 15. Fore-Majeure clause shall be made applicable if requied. The delay so caused should be considered as compensation event & intended completion date shall be extended by BBMP as required. ಅಂದರೆ, ಕಂಡಿಕೆ (56) ರ ಪಟ್ಟಿಯಲ್ಲಿ ವಿವರಿಸಿರುವಂತೆ ಗುತ್ತಿಗೆದಾರರು ಕ್ಲೈಂ ಮಾಡುತ್ತಿರುವ ಒಟ್ಟಾರೆ ಮೊತ್ತದಲ್ಲಿ **Water & Power charges, Shortage in supply of Waste material, Segregation charges of rejected material** ಬಾಬ್ತಿನಲ್ಲಿ ತೋರಿಸಿರುವ

61

ಪು.ತಿ.ನೋ

Scanned with CamScanner

ವಿಷಯ ಮೆ|| ಅಶೋಕ ಬಯೋಗ್ರೀನ್ ಸಂಸ್ಥೆಯವರ Extra Claim & Pending Bill ಹೆಚ್ಚುವರಿಯನ್ನು ಪಾವತಿಸುವ ಬಗ್ಗೆ.

ಪುಟದ ಸಂಖ್ಯೆ -37-

ಕಡತದ ಸಂಖ್ಯೆ EE-2/SWM-1/PR/

ಪಂಕ್ತಿಯ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು
	ಮೊತ್ತಗಳಾದ ರೂ. 28.44 ಲಕ್ಷ, 301.48 ಲಕ್ಷ ಮತ್ತು 0.63 ಲಕ್ಷಗಳು (ಒಟ್ಟಾರೆ ಮೊತ್ತ ರೂ. 330.55 ಲಕ್ಷಗಳು) ದರ ಸಂಧಾನದ ವೇಳೆ ನೀಡಿರುವ ಪತ್ರದಿಂದ ಉದ್ಭವಿಸಿರುತ್ತದೆ. ಅಂದರೆ, ಮೂಲ ನಮೂದಿತ ಟೆಂಡರಿನಂತೆ ಇವರು ಮೇಲ್ಕಂಡ ರೂ. 330.55 ಲಕ್ಷ ಮೊತ್ತವನ್ನು ಪಡೆಯಲು ಅವಕಾಶವಿರುವುದಿಲ್ಲ. ಅಂದರೆ, ದರಸಂಧಾನದ ವೇಳೆ ರೂ. 79 ಲಕ್ಷಗಳ ವಿನಾಯಿತಿ ನೀಡಿ ರೂ. 330.55 ಲಕ್ಷಗಳ ಕ್ಲೈಂ ಮಾಡುತ್ತಿರುತ್ತಾರೆ.
62	ಆದುದರಿಂದ, 330.55 ಲಕ್ಷಗಳ ಕ್ಲೈಂ ಅನ್ನು ಒಪ್ಪಿಕೊಳ್ಳುವ ಬದಲಾಗಿ ಮೆ|| ಅಶೋಕ ಬಯೋಗ್ರೀನ್ ಸಂಸ್ಥೆಯವರು ಟೆಂಡರ್ ಸಲ್ಲಿಸುವಾಗ ನಮೂದಿಸಿರುವ ಮೂಲ ದರಗಳಂತೆ ಇಬರ ಕ್ಲೈಂಗಳನ್ನು ಅಂತಿಮಗೊಳಿಸುವುದು ನ್ಯಾಯ ಸಮ್ಮತವಾದ ಕ್ರಮವಾಗಿರುತ್ತದೆಂದು ಅಭಿಪ್ರಾಯಿಸಲಾಗಿದೆ.
63	ಮೇಲಿನ ಹಿನ್ನೆಲೆಯಲ್ಲಿ, ತಜ್ಞರ ಸಮಿತಿ ಶಿಫಾರಸ್ಸಿನಂತೆ ಗುತ್ತಿಗೆದಾರರಿಗೆ ಪಾವತಿಸಬೇಕಾಗಿರುವ ಒಟ್ಟು ಮೊತ್ತ ರೂ. 601.42 ಲಕ್ಷಗಳಲ್ಲಿ ರೂ. 330.55 ಲಕ್ಷಗಳನ್ನು ಕಡಿತಗೊಳಿಸಿ ಮತ್ತು ರೂ. 79 ಲಕ್ಷಗಳನ್ನು ಸೇರಿಸಿ ಅಂದರೆ 349.87 ಲಕ್ಷ ಮೊತ್ತವನ್ನು ಗುತ್ತಿಗೆದಾರರಾದ ಮೆ|| ಅಶೋಕ ಬಯೋಗ್ರೀನ್ ಸಂಸ್ಥೆಯವರಿಗೆ ಪಾವತಿಸಿ ಇವರ ಗುತ್ತಿಗೆಯನ್ನು ಅಂತಿಮಗೊಳಿಸಲು ಮಾನ್ಯ ಆಯುಕ್ತರ ಅನುಮೋದನೆ ಕೋರುವ ಬಗ್ಗೆ ಕಡತವನ್ನು ತಮ್ಮ ಅವಗಾಹನೆಗೆ ಸಲ್ಲಿಸಿದೆ.
	ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು ಘನತ್ಯಾಜ್ಯ ನಿರ್ವಹಣೆ ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
	24/11/18 Executive Engineer Solid Waste Management Bangalore Maha Nagara Palike
64	ಮುಖ್ಯ ಅಭಿಯಂತರರು (ಘ.ತ್ಯಾ.ನಿ) ಅವರ ಅನುಮೋದನೆಗಾಗಿ.
	24/11/2018 ಮುಖ್ಯ ಅಭಿಯಂತರರು ಘನತ್ಯಾಜ್ಯ ನಿರ್ವಹಣೆ ಬೃ.ಬೆಂ.ಮ.ಪಾ
65	ಅನುಮೋದನೆ ಕೋರಿದೆ JOINT COMMISSIONER (SWM) Bruhat Bangalore Mahanagara Palike 24/11
66	CE Swm
67	Discussed, proposal of SE Swm 2 is

Scanned with CamScanner

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಟಿಪ್ಪಣಿ ಹಾಳೆ

ವಿಷಯ ಮು: ಘನ ತ್ಯಾಜ್ಯ ನಿರ್ವಹಣೆಗೆ ಸಂಬಂಧಿಸಿದಂತೆ ... ಪುಟದ ಸಂಖ್ಯೆ -38-

Pending bill & extra claims ಪಾವತಿಸುವ ಬಗ್ಗೆ ಕಡತದ ಸಂಖ್ಯೆ .....

ಪಂಕ್ತಿಯ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

61 62 and 63 may be seen and

63 may kindly be approved

ಆಯುಕ್ತರು (ಘನತ್ಯಾಜ್ಯ)
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ.
20/12/18.

ವಿಶೇಷ ಆಯುಕ್ತರು (ಆರೋಗ್ಯ ಮತ್ತು ಪಶುಸಂಗೋಪನೆ)
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಪ. ಆಜ್ಞೆ ಸಂ. 951
ದಿನಾಂಕ 21-12-18.

64 Spl Com Sum

For approval of para 63 n/f.
This is for early settlement of claims, so that claims at Bio-Meth plants at 12 locations may be settled.
Once this is settled, we need to take up basic repairs / renovations of the non-functional plants & thereafter either run departmentally or call for O&M tenders.

RLP 12/1/19

ವಿಶೇಷ ಆಯುಕ್ತರು (ಆರೋಗ್ಯ ಮತ್ತು ಪಶುಸಂಗೋಪನೆ)
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

65) Hon'ble Commissioner)

ಸಂಖ್ಯೆ ಪ.ಆ (G) 5919
ದಿನಾಂಕ 14-01-19

ಆಯುಕ್ತರು 17/1/19
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

For early disposal of claims / settlement as approved

70) Spl. Comm (H & Sum)

ವಿಶೇಷ ಆಯುಕ್ತರು (ಆರೋಗ್ಯ ಮತ್ತು ಪಶುಸಂಗೋಪನೆ)
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಪ. ಆಜ್ಞೆ ಸಂ. 1171
ದಿನಾಂಕ 18/1/19

RLP 17/1/19

71) JC (Sum) 18/1

JOINT COMMISSIONER (SWM)
Greater Bangalore Mahanagara Palike

ಜಂಟಿ ಆಯುಕ್ತರು (ಘನತ್ಯಾಜ್ಯ)
ಸಂ. F-2639/18-19
ದಿನಾಂಕ 19/1/19

ಪ್ರ.ತಿ.ನೋ

Spl Com Sum ಅಧಿಕಾರಿಯವರಿಗೆ ಮಾಹಿತಿಗಾಗಿ (ಕಡತವಿರಲಿ) ದಿ 23/1/19

Scanned with CamScanner